

List of Construction Partners

S. No.	Name of project	Construction	Agency Name	Actual Fee of Agency	Contract Period	Date of Start	Status
1	Construction of HOD Building		M/s Era Infra Engg. Ltd.	208.94 Cr.	24 Months	01.10.2008	Structural work is on Progress. About 15% completed
2	Construction of 4 Lane Road Phase-I	Road Network Phase I	M/s B. Seenaiah & Co. (Project) Ltd, (Raipur) Hyderabad	P-1 157.63 Cr.	24 Months	02.01.2008	60%(approx) Completed
				P-2 144.97 Cr.	24 Months	02.01.2008	78%(approx) Completed
3	Development of Water Supply System in Naya Raipur under a build, Operate and Transfer (BOT) Concession Framework	Construction	Jindal Water Infrastructure (Naya Raipur) Ltd.	115.60 Cr. + (84*6*4)/100 =135.76 Cr.	99 Months	05.11.2009	Ongoing
4	Providing/Laying/Joining/Testing/Commissioning of Clear Water Pumping Mains, Submersible Pump sets, Control Panel etc. and Chlorine Generation Unit from Tube Wells at Verious locations to OHT at Naya Rakhi and Sump wells at Capital Complex in Naya Raipur	Construction	M/s Lakhan Singh Rajput	90 Lacs	5 Months	09.11.2009	Ongoing